

OWNER:

Laramie County Public Works
Don Beard
307-633-4302

ENGINEER:

USDA Natural Resources
Conservation Service
Blane Christopherson
307-233-6742

CONTRACT AMOUNT:

\$1.8 million

PROJECT START:

December 2008

PROJECT COMPLETION:

May 2009

CONTRACT TYPE:

Unit Price, Hard Bid

CRI PROJECT MANAGER:

Dave Simpson

CRI SITE MANAGER:

Clay Crisp

CRI ON-SITE SUPERVISION:

Shawn O'Mara—Earthwork

UNIQUE JOB ELEMENTS:

Completed on time and within
budget under very extreme
conditions

MATERIAL QUANTITIES:

154,000 CY Unclassified Ex
5,000 CY Rip Rap
775 LF Structural Plate Arch
3 months dewatering

WORK PERFORMED IN HOUSE:

90% of CRI Contract



This project was constructed for Laramie County Public Works. Connell Resources performed the earthwork, erosion control, structural plate pipe arch installation, and all dewatering for this project. The project was to construct a 3600' flood control channel ranging from 12' - 18' deep with a 50' bottom and 3:1 side slopes.

